

HURRiCHiLL Blast Chiller & Refrigeration Startup Checklist

To be returned to American Panel at the completion of start-up. Please complete one start-up form for each refrigeration system

Please complete the required fields below. Please note self-contained units do not require condensing unit model and serial number.

| HURRiCHill Model# | | | |
|------------------------|-------|---------------|--|
| HURRiCHill Serial# | | | |
| Condensing unit model# | | Serial # | |
| Site address | | | |
| City | State | Zip | |
| Installing contractor | | | |
| Start-up Technician | | Start-up Date | |

Roll-In Units – Remote Refrigeration

The information below is required for HURRiCHiLL blast chiller start-ups with remote refrigeration systems.

Voltage

Condensing Unit

| Incoming voltage (3 phase units): | L1-L2 | L1-L3 | L2-L3 |
|-----------------------------------|-------|-------|-------|
| Running voltage (3 phase units): | L1-L2 | L1-L3 | L2-L3 |
| Incoming voltage (1 phase units): | L1-L2 | | |
| Running voltage (1 phase units): | L1-L2 | | |
| HURRiCHiLL Cabinet | | | |
| Incoming voltage (3 phase units): | L1-L2 | L1-L3 | L2-L3 |
| Running voltage (3 phase units): | L1-L2 | L1-L3 | L2-L3 |
| Incoming voltage (1 phase units): | L1-L2 | | |
| Incoming voltage (1 phase units): | L1-L2 | | |

Amperage

| Cond. Fans: Rated amps | Running Amps Motor #1 Motor #2 |
|---|--|
| Evaporator motor: Rated amps | Running amps |
| Compressor: Rated amps | Running amps |
| Defrost heaters: Rated amps | Running amps |
| Refrigeration | |
| ***Measure after 15 minutes of run tir | ne*** |
| Suction pressureSuction tempe | rature Superheat @evap Superheat @ CU |
| Discharge pressure Discharge te | emperature Subcooling |
| Is sight glass clear: OYes ONo | |
| Is suction line insulated from line set p | penetration in cabinet to compressor: OYes ONo |
| Defrost | |
| Is "Enable Auto Defrost" checked in se | ettings: OYes ONo |
| Auto defrost start time: | |
| Additional Verifications | |
| Check integrity of unit once it is unp | packed |
| O Verify chiller installed in proper loca | ation per the installation manual |
| O Verify proper clearances per the ins | stallation manual |
| ○ Confirm unit is level | |
| O Confirm power supply to be in account | ordance with the manufacturer label on the right side of the |
| O Confirm proper installation of drain | pan (reach-in units only) |
| O Confirm proper drainage | |
| OInstall wire shelves (if applicable) | |
| O Confirm unit cycles 3 times at temp require monitoring for entire duration | perature in Hard Chill/Manual mode for blast chiller (does not of timed cycle) |

O Confirm unit cycles 3 times at temperature in Shock Freeze/Manual mode for blast chiller freezers (does not require monitoring for entire duration of timed cycle)

O Set-up wi-fi connection (if applicable)

O Verify proper airflow direction

O Evaporator – front to back

O Condenser – front to back

O Inspect site glass to ensure clear and dry

O Check oil level in compressor base to a minimum of ½ full on indicator

O Engage, operate, and verify effectiveness of manual defrost cycle

O Verify UV light is operational (if applicable)

O Verify ozone is operational (if applicable)

O Verify USB operation (if applicable)

Verified by:

Installer Name: _____

Installer Signature: _____

General Contractor or End-User Name: _____

General Contractor or End-User Signature: _____

Please note that completion and submittal of start-up sheets are required for payment of installation and warranty registration. Failure to return start-up sheets will result in default warranty start date based on the date of shipping.

Please return completed checklist to American Panel Service Team at : service@americanpanel.com